Original/Duplicate/Triplicate

SBR No. 68/19-20
DATED 7-2-2020

CONTRACT CERTIFICATE

(For Other Works)

EE/ELE/Y/BR No. 68/19-20
Dt 7-2-2020

No. 1st & Final Bill
Date..... 2019

Division: **Electricals (Yelahanka)** Sub-Division: **Electricals**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Job Code :- 03-19-000061** -

Schedule Docket No. Head of Account : P – Code: **P 0298** D.R.No.

Name of Work **Maintenance & Repairs to Existing Park Lightings,etc to the existing Installation in Park at Yelahanka Constituency in Ward no 03.**

.Name of Contractor and Full Address **M/s Praveen Enterprises,**

Reference to Agreement No:EE(Ele)YZ/WO/000013/ 2019-20 Date:- 08/ 072019

Certified that the measurements were taken by me on 20/12/19 and recorded of Pages to of measurement Book No. 2564/18-19 and that the work is satisfactorily executed. 256390 to 393

For Shree Praveen Enterprises
Praveen. S
Proprietor

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on 20/12/19 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer (Ele.)
BBMP, Bangalore

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	BILL = 323528=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	IT 1% 3235=00
3)	" Balance	LWC 1% 3235=00
4)	Deduct Payment:	SBF 1% 324=00
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	Secst 1% 2889=00 Cesst 1% 2889=00 Fine = 1150=00 deductions = 13722=00
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Cheque = 3,09,806=00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

For Shree Praveen Enterprises
Contractor's Signature
Praveen. S
Proprietor

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum (In final settlement of all demands)

(For use in the Office)

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P0298.M&R to Electrical
Witness
ರೂ. 323528=00 ಅಂಕಿತ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ
2
ರೂ. 3,09,806=00 ಚೆಕ್ ನೀಡಬಹುದಾಗಿದೆ
Dated Signature of Contractor
Paid by me by Cheque No. 13,722=00 ಕೊಂಡಾಜಿಕೆ ಮಾಡಿದೆ Dated
Cash Rs.....
Dated.....Initials of Officer making payme
ಚೆಕ್ ಅಧಿಕಾರಿ ಕಾ.ಪಾ.ಅ.(ವಿ) ಯಲಹಂಕ ವಲಯ

For Shree Praveen Enterprises
Stamp
Praveen. S
Proprietor

Sl. No		Unit
	Name Of Work:- Maintenance & Repairs to Existing Park Lightings,etc to the existing Installation in Park at Yelahanka Constituency in Ward no 03.	
1	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II. LED Streetlight 24watts	
2	Supplying & fixing of 32 mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. Using 32mm dia G.I pipe	Nos
3	Transporting and erecting of 3.5 Mtrs long Swged Tubelor park poles including Digging of pit 45x45x100cms & providing 1:2:4 concrete of size 35x35x130 cms Including coping as per the detaild enclosed civil estimate & drawimg	Nos
4	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanished, steel wire/steel tap armoured cable with PVC outer sheating 1.1 KV class.I. Class 'A' PVC Cable. 4 core 16 sqmm	Mtrs
5	Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall /on pole as required. I. In existing trench/duct. 6 sqmm to 16 sqmm	Mtrs
6	Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete. (As perCivil SR KSRB I-2, P-7).a) In soil (ordinary)	Mtrs
7	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and **Copper** conductor single core cable in open or consealed system of wiring.I Group A Materials.b)1.5 sqmm	Mtrs
8	Supply and fixing of 4-pole power contactor with NO/NC contacts on existing wood / panel board using necessary bolts, nuts, washers and wiring etc., complete. d) 100-125 Amps	Nos
9	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' type curve, indicator ON/OFF, energy cross-3 with short circuit breaking capacity of 10K and Complete wiring as required confirming IEC 60898. 6) 40-63 Amps TPN	Nos
10	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and **Copper** conductor single core cable in open or consealed system of wiring.I Group A Materials.g)16 sqmm	Mtrs
11	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)40X40X6mm	Mtrs
12	Fabricating supplying and mounting MS box made out... SWG suitable for floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size cdlamps with mecessary cable entry pipe with gland and box should be finished with 2 cdoats of red oxide primer paint and finally finished with approved colour enameled metal pain etc., complete. b)16 swg	Sqcm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty	Rate	Amount	Qty	Cost	
		30	4147.00	124410.00	30	124410.00	
		30	535.00	16050.00	30	16050.00	
		5	583.00	2915.00	5	2915.00	
		396	100.00	39600.00	396	39600.00	
		396	5.00	1980.00	396	1980.00	
		365	46.00	16790.00	365	16790.00	
		189	10.00	1890.00	189	1890.00	
		5	5900.00	29500.00	5	29500.00	
		10	1161.00	11610.00	10	11610.00	
		20	79.00	1580.00	20	1580.00	
		24	157.00	3768.00	24	3768.00	
		124250	0.30	37275.00	124250	37275.00	

13	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps 25kA.	Nos
14	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.63Amps	Nos
15	Supplying and fixing electro mechanical timer (without contactor) using necessary bolts, nuts and waqshers etc.. Group A, PWD Elec SR 2006-07.	Nos
16	KSRB 4-1 .1: Providing and laying in position plain cement concrete of cum 5,004.00 mix 1 :2:4 with ope cement @ 240kgs, with 40mm and down size graded granite metal coarse aggregates O.B7Bcum and fine aggregates @0.459cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials,labour, HOM of machinery, curing complete as per specifications Specification No. KBS 4.1, 4.2	Cumt
	Total Rs	

Certificate: 1. Certefied that the Above Work has been carreid out satisfactorily

Assistant Executive Engineer (Ele)
BBMP, Bangalore

		5	3500.00	17500.00	5	17500.00	
		14	140.00	1960.00	14	1960.00	
		5	2520.00	12600.00	5	12600.00	
		1	4100.00	4100.00	1	4100.00	
				323528.00		**323528.00**	